KARIN KOMERC

Br. 01/230041166

Dana 09.11.2023.

Novi Sad

KARIN KOMERC MD D.O.O. Novi Sad
Novosadski put 128, 21000 Novi Sad, Srbija
+381 21 823 800 | office@karinmd.com
PIB>103726184 | MB>20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	**Karin Komerc MD doo**	Novosadski put br.128, Novi Sad	103726184	20009233	325-9500700187404-98	OTP BANKA SRBIJA AD NOVI SAD
Naručilac:	**SHANDONG LUQIAO GROUP CO. LTD OGRANAK NOVI BEOGRAD**	Trg prijateljstva Srbije i Kine br.4, Novi Beograd	112302292	29508739	385-0202050005095-64	BANK OF CHINA SRBIJA AD BEOGRAD - NOVI BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

2. Okončana situacija 844-817-2023

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Aneks br.3: Naš broj: 01/230013278 od 11.04.2023 Br. Naručioca: 2022-ERGS-XSTL-ZY-002-03 od 11.04.2023.

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	**294.952,00 USD**	**0,00**	**294.952,00 USD**
Izvedeno ukupno:	**294.952,00 USD**	**0,00 USD**	**294.952,00 USD**
Izvedeno u prethodnim:	244.810,16 USD	0,00 USD	244.810,16 USD
Izvedeno u ovoj:	50.141,84 USD	0,00 USD	50.141,84 USD
Izvedeno ukupno po stopi 0%:	**294.952,00 USD**	**0,00 USD**	**294.952,00 USD**
Izvedeno u prethodnim po stopi 0%:	244.810,16 USD	0,00 USD	244.810,16 USD
Izvedeno u ovoj po stopi 0%:	50.141,84 USD	0,00 USD	50.141,84 USD
Ukupno opravdan avans:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po preth. situacijama:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po ovoj situaciji:	0,00 USD	0,00 USD	0,00 USD
ZADRZAVANJE po svim -5,00%	14.747,60 USD	0,00 USD	14.747,60 USD
ZADRZAVANJE po prethodnim -5,00%	12.240,51 USD	0,00 USD	12.240,51 USD
ZADRZAVANJE po ovoj -5,00%	2.507,09 USD	0,00 USD	2.507,09 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa)	47.634,75 USD	0,00 USD	47.634,75 USD

Ukupno uplaćeni avans:	0,00 USD	0,00 USD	0,00 USD
Preostali avans za sledeće situacije:	0,00 USD	0,00 USD	0,00 USD

Za uplatu: ČETRDESETSEDAMHILJADAŠESTOTRIDESETČETIRI i 75/100 DOLARA

Engineer / Inženjer:

Subcontractor's Engineer:
Inženjer Podizvođača:

For Subcontractors:
Za Podizvođača:

Engineer / Inženjer:

Contractor's Engineer, Supervisor:

Inženjer izvođača radova, Nadzorni organ:

Approved by Contractor
Odobreno od strane Izvođača:

Date:

Datum: 15.11.2023

Napomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

Additional works for soil replacement - Annex No.3 - Dodatni radovi za zamenu tla - Aneks br.3

U Open track section Naumovicevo-Subotica(km167+585.96-km174+168.84)-Otvorena trasa Naumovicevo-Subotica (km167+585.96-km174+168.84)

1-NA	The additional works of soil replacement located in Km173+475-Km173+875 section (replacing soil with 100-400mm coarse stone) / Dodatni radovi na zameni tla na deonici Km173+475-Km173+875 (zamena tla krupnim kamenom 100-400mm)	kompl.	294.952,00	1,00	294.952,00	0,17	50.141,84	1,00	294.952,00	
	Open track section Naumovicevo-Subotica(km167+585.96-km174+168.84)-Otvorena trasa Naumovicevo-Subotica (km167+585.96-km174+168.84) - ukupno				**294.952,00**		**50.141,84**		**294.952,00**	
Ukupno :					**294.952,00**		**50.141,84**		**294.952,00**	

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-817-2023-1	Additional works for soil replacement - Annex No.3 - Dodatni radovi za zamenu tla - Aneks br.3	50.141,84	294.952,00
U	Open track section Naumovicevo-Subotica(km167+585.96-km174+168.84)-Otvorena trasa Naumovicevo-Subotica (km167+585.96-km174+168.84)	50.141,84	294.952,00
Ukupno:		50.141,84	294.952,00

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRZAVANJE	14.747,60	0,00	14.747,60

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	50.141,84	0,00	50.141,84	294.952,00	0,00	294.952,00
Ukupno (USD):	50.141,84	0,00	50.141,84	294.952,00	0,00	294.952,00